

Island Park 5.2

Updated 2.3.23

Island Park 5.2														
Captiva Island Ln.														
Unit #	Priority #	Plumbing completed		Needs repipe to code	Electric completed		Loaded	Prepped for drywall		Hung	Finished	Floors start approx.	Trim starts approx.	Cabinets start approx.
17600	2	Yes	Verified	Yes	Yes	Verified	Yes	Yes	Verified	Yes	Yes			
17601	1	Yes	Verified	no	Yes	Verified	Yes	Yes	Verified	Yes	Yes	2/6/2023	2/9/2023	TBD
17602	3	Yes	Verified	no	Yes	Verified	Yes	Yes	Verified	Yes	Yes			
17603		IP		no	Yes	Verified								
17611	8	Yes has resident		no	IP									
17613	9	Yes	Verified	no	Yes	Verified	Partially	TBD		2/1-2/8	hang starts next week			
17620		Yes		no	IP									
17631		Yes	Verified	no	IP									
17632	HOLD	IP		no	Yes	Verified								
17633	ROOF	IP		no	IP									
17641	7	Yes has resident		no	Yes	Verified	Yes	Yes	Verified	Yes	Yes			
17642		Yes	Verified	no	IP									
17643		Yes	Water Heater	no	Yes									
17651		IP		no	IP									
17653	11	Yes		Yes	IP									
Marco Island Ln.														
Unit #	Priority #	Plumbing completed		Needs repipe to code	Electric completed		Loaded	Prepped for drywall		Hung	Finished	Floors	Trim	Cabinets
17601	4	Yes		Yes	Yes									
17623	12	Yes	water heater deck	Yes	Yes									
17633		Yes		no	IP									
17641	5	Yes has resident		no	Yes	Verified	Yes	Yes	Verified	Yes	Yes			
17643	6	IP, Needs capped has homeowner		no	Yes	Verified	Yes	TBD		2/1-2/8	hang starts next week			
17651		2/6-2/10												

NOTES Need to discuss 17632 Captiva deleting from list of homes to be done by EBG. Permits have been applied for on this already this is the 2nd owner backing out after permit apps have been sent to the bldg dept.
 17601 Captiva is drywalled, subfloor is about done, wood floor strts early next week followed by trim. Cabinets are being layed out on software.
 17601 Captiva crawl space insulation and vapor barrier is scheduled to be done in the next 5 to 7 days.
 17600 Captiva insulation and drywall is done. EBG finished remaining demo not completed by Servepro...Kitchen floor and Master Bath Shower.
 17602 Captiva insulation and drywall is done.
 17641 Captiva insulaion and drywall is done.
 17641 Marco insulation and drywall is done