

Renee Sloan

Subject: Jim Cillo - On site meeting - Island Park
Location: 17601 Captiva Island Ln, Fort Myers, Florida 33908, United States

Start: Fri 1/27/2023 1:30 PM
End: Fri 1/27/2023 2:30 PM

Recurrence: (none)

Meeting Status: Meeting organizer

Organizer: Joe DiRienzi Sr.
Required Attendees: Joe DiRienzi Jr.; Joe DiRienzi Sr.; Demetre Alexander Vrynios
<demetre@ebgcontracting.com>

This is to discuss the flooring.

There were Two appointments set for this same day, reason for the cancellation and reschedule. – Renee

Island Park 5.2

Updated 1.27.23

Captiva Island Ln.

Insurance Cap	Flood Elev	Unit #	Priority #	Plumbing completed	Needs repipe to code	Electric completed	Loaded	Prepped for drywall	Hung	Finished	Floors start approx.	Trim starts approx.	Cabinets start approx.
		17600	2	Yes Verified	no	Yes Verified	Yes	Yes	Yes	27-Jan			
		17601	1	Yes Verified	no	Yes Verified	Yes	Yes Verified	Yes	Yes	1/25/2023	1/30/2023	2/6/2023
		17602	3	Yes Verified	no	Yes Verified	Yes	Yes	Yes	1/27/2023			
		17603		Yes Verified	no	Yes Verified							
		17611	8	Yes has resident	no	IP							
		17613	9	Yes Verified	no	Yes Verified	Partially	TBD	2/1-2/8	TBD			
		17620		IP	no	IP							
		17631		Yes Verified	no	IP							
		17632	HOLD	IP	no	Yes Verified							
		17633	HOLD	IP	no	IP							
		17641	7	Yes has resident	no	Yes Verified	Yes	Yes	1/27/2023	TBD			
		17642		Yes Verified	no	IP							
		17643		IP	no	Yes							
		17651		IP	no	IP							
		17653	11	IP	Yes	IP							

Marco Island Ln.

Unit #	Priority #	Plumbing completed	Needs repipe to code	Electric completed	Loaded	Prepped for drywall	Hung	Finished	Floors	Trim	Cabinets
17601	4	IP	Yes	Yes							
17623	12	IP	Yes	Yes							
17633		IP	no	IP							
17641	5	Yes has resident	no	Yes Verified	Yes	TBD	27-Jan	TBD			
17643	6	Yes has resident	no	Yes Verified	Yes	TBD	2/1-2/8	TBD			
17651											