

## Renee Sloan

---

**Subject:** Jim Cillo - On site meeting - Island Park  
**Location:** 17601 Captiva Island Ln, Fort Myers, Florida 33908, United States  
**Start:** Fri 1/27/2023 1:30 PM  
**End:** Fri 1/27/2023 2:30 PM  
**Recurrence:** (none)  
**Meeting Status:** Meeting organizer  
**Organizer:** Joe DiRienzi Sr.  
**Required Attendees:** Joe DiRienzi Jr.; Joe DiRienzi Sr.; Demetre Alexander Vrynios  
<demetre@ebgcontracting.com>

This is to discuss the flooring.

There were Two appointments set for this same day, reason for the cancellation and reschedule. – Renee

# Island Park 5.2

Updated 1.27.23

## Captiva Island Ln.

Insurance Cap	Flood Elev	Unit #	Priority #	Plumbing completed		Needs repipe to code	Electric completed		Loaded	Prepped for drywall		Hung	Finished	Floors start approx.	Trim starts approx.	Cabinets start approx.
				Yes	Verified		Yes	Verified		Yes	Verified					
		17600	2	Yes	Verified	no	Yes	Verified	Yes	Yes		Yes	27-Jan			
		17601	1	Yes	Verified	no	Yes	Verified	Yes	Yes	Verified	Yes	Yes	1/25/2023	1/30/2023	2/6/2023
		17602	3	Yes	Verified	no	Yes	Verified	Yes	Yes		Yes	1/27/2023			
		17603		Yes	Verified	no	Yes	Verified								
		17611	8	Yes has resident		no	IP									
		17613	9	Yes	Verified	no	Yes	Verified	Partially	TBD		2/1-2/8	TBD			
		17620		IP		no	IP									
		17631		Yes	Verified	no	IP									
		17632	HOLD	IP		no	Yes	Verified								
		17633	Work	IP		no	IP									
		17641	7	Yes has resident		no	Yes	Verified	Yes	Yes		1/27/2023	TBD			
		17642		Yes	Verified	no	IP									
		17643		IP		no	Yes									
		17651		IP		no	IP									
		17653	11	IP		Yes	IP									

## Marco Island Ln.

Unit #	Priority #	Plumbing completed		Needs repipe to code	Electric completed		Loaded	Prepped for drywall		Hung	Finished	Floors	Trim	Cabinets
		Yes	Verified		Yes	Verified		Yes	Verified					
17601	4	IP		Yes	Yes									
17623	12	IP		Yes	Yes									
17633		IP		no	IP									
17641	5	Yes has resident		no	Yes	Verified	Yes	TBD		27-Jan	TBD			
17643	6	Yes has resident		no	Yes	Verified	Yes	TBD		2/1-2/8	TBD			
17651														