Renee Sloan

From:	Renee Sloan
Sent:	Friday, February 3, 2023 10:10 AM
То:	Rick Roudebush; jerry@pegasuscam.com; James Cillo; Danilo Fior;
	Kelsey@pegasuscam.com; Roni Elias; Roni Elias; Rami Yitzhak; norm riess; Renee Sloan;
	Joe DiRienzi Sr.; Joe DiRienzi Jr.; Brandon Leonard; ddjdurbin@gmail.com
Cc:	Stacee Arendt
Subject:	Island Park 5.2 - unit update spreadsheet attached for the 11:00 am conference call
	today 2/3/23
Attachments:	2.3.23 Island Park Phase 1 - weekly Unit Update.pdf

Please see the attached updated spreadsheet for Island Park 5.2. We will talk with everyone shortly.

Kind regards,

Renee Rae Sloan

3570 Enterprise Ave, Suite 100 Naples, FL 34104 Direct : 239-245-9561 Office: 239-643-1624 ext. 2015 renee.sloan@elias-brothers.com www.eliasbrothersgroup.com

CONFIDENTIALITY NOTICE: This e-mail message, including any attachments, is for the sole use of the intended recipient(s) and may contain confidential and privileged information. Any unauthorized review, use, disclosure or distribution is prohibited. If you are not the intended recipient, please contact the sender by reply e-mail and destroy all copies of the original message.

Per Florida Senate Bill 76 - Consumer is responsible for payment of any insurance deductible; It is insurance fraud punishable as a felony of the third degree for a contractor to knowingly or willfully, and with intent to injure, defraud, or deceive, pay, waive, or rebate all or part of an insurance deductible application to payment to the contractor for repairs to a property covered by a property insurance policy; and It is insurance fraud punishable as a felony of the third degree to intentionally file an insurance claim containing false, incomplete, or misleading information.

					Island	Park 5	5.2	
	Ci	aptiva Island	Ln.					
	Unit #	Priority #	Plumbir	ng completed	Needs repipe to code	Electric	Loaded	
	17600	2	Yes	Verified	Yes	Yes	Verified	Yes
	17601	1	Yes	Verified	no	Yes	Verified	Yes
	17602	3	Yes	Verified	no	Yes	Verified	Yes
_	17603		IP		no	Yes	Verified	
	17611	8	Yes h	as resident	no	IP		
	17613	9	Yes	Verified	no	Yes	Verified	Partially
	17620		Yes		no	IP	_	
	17631		Yes	Verified	no	IP		
1	17632	HOLD	IP	Galata States	no	Yes	Verified	Arrith States
	17633	ROOF	IP		no	IP		
	17641	7	Yes h	as resident	no	Yes	Verified	Yes
	17642		Yes	Verified	no	IP		
	17643		Yes	Water Heater	no	Yes		
	17651		IP		no	IP		
	17653	11	Yes		Yes	IP		
	Marco	Island Ln.						
	Unit # Priority #		Plumbi	ng completed	Needs repipe to code	Electric	completed	Loaded
	17601	4	Yes		Yes	Yes	1	
	17623	12	Yes	water heater deck	Yes	Yes		
	17633		Yes		no	IP		
	17641	5	Yes h	as resident	no	Yes	Verified	Yes
	17643	6	IP, Needs ca	pped has homeowner	no	Yes	Verified	Yes
	17651		2/6-2/10					

NOTES Need to discuss 17632 Captiva deleting from list of homes to be done by EBG. Permits have been applied for on this al 17601 Captiva is drywalled, subfloor is about done, wood floor strts early next week followed by trim. Cabinets are be 17601 Captiva crawl space insulation and vapor barrier is scheduled to be done in the next 5 to 7 days.

17600 Captiva insulation and drywall is done. EBG finished remaining demo not completed by Servepro...Kitchen floor 17602 Captiva insulation and drywall is done.

17641 Captiva insulaion and drywall is done.

17641 Marco insulation and drywall is done

					Island I	Park 5	5.2	
	C	aptiva Island I	Ln.					
	Unit #	Priority #	Plumbir	ng completed	Needs repipe to code	Electric	Loaded	
	17600	2	Yes	Verified	Yes	Yes	Verified	Yes
	17601	1	Yes	Verified	no	Yes	Verified	Yes
	17602	3	Yes	Verified	no	Yes	Verified	Yes
	17603		IP		no	Yes	Verified	
	17611	8	Yes h	as resident	no	IP		
	17613	9	Yes	Verified	no	Yes	Verified	Partially
	17620		Yes		no	IP		
	17631		Yes	Verified	no	IP		
	17632	HOLD	IP		no	Yes	Verified	Section that
	17633	ROOF	IP		no	IP		
	17641	7	Yes h	as resident	no	Yes	Verified	Yes
	17642		Yes	Verified	no	IP		
	17643		Yes	Water Heater	no	Yes		
	17651		IP		no	IP		
	17653	. 11	Yes		Yes	IP		
	Marco	Island Ln.						
	Unit #	Unit # Priority #		ng completed	Needs repipe to code	Electric	completed	Loaded
_	17601	4	Yes		Yes	Yes	1	
	17623	12	Yes	water heater deck	Yes	Yes		
	17633		Yes		no	IP		
	17641	5	Yesh	as resident	no	Yes	Verified	Yes
	17643	6	IP, Needs ca	pped has homeowner	no	Yes	Verified	Yes
	17651		2/6-2/10					

NOTES Need to discuss 17632 Captiva deleting from list of homes to be done by EBG. Permits have been applied for on this al 17601 Captiva is drywalled, subfloor is about done, wood floor strts early next week followed by trim. Cabinets are be 17601 Captiva crawl space insulation and vapor barrier is scheduled to be done in the next 5 to 7 days.

17600 Captiva insulation and drywall is done. EBG finished remaining demo not completed by Servepro...Kitchen floor 17602 Captiva insulation and drywall is done.

17641 Captiva insulaion and drywall is done.

17641 Marco insulation and drywall is done

			Island Park 5.2 Updated 2.3.23															
		C	aptiva Island	Ln.														
Insurance Cap	Flood Elev	Unit #	Priority #	Plum	bing completed	Needs mpips to code	Electric	completed	Loaded	Prepp	ed for drywall	Hung	Finished	Floors start approx.	Trim starts approx.	Cabinets sta approx,		
		17600	2	Yes	Verified	Yes	Yes	Verified	Yes	Yes	Verified	Yes	Yes	1		1		
		17601	1	Yes	Verified	no	Yes	Verified	Yes	Yes	Verified	Yes	Yes	2/6/2023	2/9/2023	TBD		
		17602	3	Yes	Verified	no	Yes	Verified	Yes	Yes	Verified	Yes	Yes					
		17603		IP		no	Yes	Verified								1		
		17611	8	Yes	has resident	no	IP											
		17613	9	Yes	Verified	no	Yes	Verified	Partially	TBD		2/1-2/8	TBD					
		17620		Yes		no	IP											
		17631		Yes	Verified	no	IP											
110.0	ELINE	17632	HOLD	IP		no	Yes	Verified	Martin Parts	Manna I		E HOUSE HERE	risting all in		CALCULATION OF			
		12633	ROOF	IP		no	IP							-				
		17641	7	Yes	has resident	no	Yes	Verified	Yes	Yes	Verified	Yes	Yes					
		17642		Yes	Verified	no	IP											
		17643		Yes	Water Heater	no	Yes											
		17651		IP		no	IP											
		17653	11	Yes		Yns	IP											
		Marco	Island Ln.															
		Unit #	Priority #	Plumb	oing completed	Noeds verijse to code	Electric	completed	Loaded	Preppe	ed for drywall	Hung	Finished	Floors	Trim	Cabinets		
		17601	4	Yes		Ves	Yes					1						
		17623	12	Yes	water heater deck	Yes	Yes											
		17633		Yes		no	IP											
		17641	5	Yes	has resident	no	Yes	Verified	Yes	Yes	Verified	Yes	Yes					
		17643	6	IP, Needs c	apped has homeowner	no	Yes	Verified	Yes	TBD		2/1-2/8	TBD					
		17651		2/6-2/10														

Reriee Sloan

From: Sent: To: Subject: Attachments: Joe DiRienzi Jr. Friday, February 3, 2023 9:24 AM Renee Sloan; Joe DiRienzi Sr. RE: Copy of Island Park - Joe Jr update last 1.27.23 Copy of Joe Jr. - Island Park Phase 1 - weekly Unit Update.xlsx

From: Renee Sloan <renee.sloan@elias-brothers.com> Sent: Friday, February 03, 2023 8:39 AM To: Joe DiRienzi Sr. <joe.dirienzi.sr@elias-brothers.com> Cc: Joe DiRienzi Jr. <joe.dirienzi.jr@elias-brothers.com> Subject: Copy of Island Park - Joe Jr update last 1.27.23

Joe it is set up for Joe Jr. to revise it today (the tab 2/3/23) but if you click on tab 1.27.23 that is his latest update. The tabs on the bottom left corner of the excel spread sheet.

Renee Rae Sloan ELIAS BROTHERS GROUP

3570 Enterprise Ave, Suite 100 Naples, FL 34104 Direct : 239-245-9561 Office: 239-643-1624 ext. 2015 renee.sloan@elias-brothers.com www.eliasbrothersgroup.com

CONFIDENTIALITY NOTICE: This e-mail message, including any attachments, is for the sole use of the intended recipient(s) and may contain confidential and privileged information. Any unauthorized review, use, disclosure or distribution is prohibited. If you are not the intended recipient, please contact the sender by reply e-mail and destroy all copies of the original message.

Per Florida Senate Bill 76 - Consumer is responsible for payment of any insurance deductible; It is insurance fraud punishable as a felony of the third degree for a contractor to knowingly or willfully, and with intent to injure, defraud, or deceive, pay, waive, or rebate all or part of an insurance deductible application to payment to the contractor for repairs to a property covered by a property insurance policy; and It is insurance fraud punishable as a felony of the third degree to intentionally file an insurance claim containing false, incomplete, or misleading information.

						Island	Park	5.2				U)	odoted 2.3.23			
		C	aptiva Island	Ln.	1											
nsurance Cap	Flood Elev	Unit #	Priority #	Plum	bing completed	Needs repipe to code	Electric	completed	Loaded	Preppe	ed for drywall	Hung	Finished	Floors start approx.	Trim starts approx.	Cabinets star approx.
		17600	2	Yes	Verified	Yes	Yes	Verified	Yes	Yes	Verified	Yes	Yes		14	1
		17601	1	Yes	Verified	no	Yes	Verified	Yes	Yes	Verified	Yes	Yes	2/6/2023	2/9/2023	TBD
		17602	3	Yes	Verified	no	Yes	Verified	Yes	Yes	Verified	Yes	Yes			
		17603		IP		no	Yes	Verified	1					1	-	
		17611	8	Yes	has resident	no	IP									1
		17613	9	Yes	Verified	no	Yes	Verified	Partially	TBD		2/1-2/8	TBD			
		17620		Yes		no	IP					1				
		17631		Yes	Verified	no	IP									
		17632	HOLD	IP.		no	Yes	Varified	a la crate della	- LO LOUIS	Construction of the local division of the lo	and the first state of the		the lot product the state	And in case of the local division of the loc	-
		12633	ROOM	IP		no	IP									1
		17641	7	Yes	has resident	no	Yes	Verified	Yes	Yes	Verified	Yes	Yes			
		17642		Yes	Verified	no	IP									
		17643		Yes	Water Heater	no	Yes									1
		17651		IP		no	IP									
		17653	11	Yes		Yes	IP									
		Marco Island Ln.					17									
		Unit #	Priority #	Plumb	ing completed	Needs contines to certe	Electric	completed	Loaded	Preppe	ed for drywall	Hung	Finished	Floors	Trim	Cabinets
		17601	4	Yes		Yes	Yes				1					
		17623	12	Yes	water heater deck	Yes	Yes									
		17633		Yes		no	IP									
		17641	5	Yes	has resident	no	Yes	Verified	Yes	Yes	Verified	Yes	Yes			
		17643	6	IP, Needs ca	apped has homeowner	no	Yes	Verified	Yes	TBD		2/1-2/8	TBD			
		17651		2/6-2/10					· · · · · · · · · · · · · · · · · · ·							

Renee Sloan

Subject: Location:	Island Park 5.2 - Bi-Weekly Phone conference 11:00 am EST (2/3/23 telephone conference call - no location required.
Start: End:	Fri 2/3/2023 11:00 AM Fri 2/3/2023 12:00 PM
Recurrence:	(none)
Meeting Status:	Meeting organizer
Organizer: Required Attendees: Optional Attendees:	Joe DiRienzi Sr. jerry@pegasuscam.com; James Cillo <jamescillo@icloud.com>; Danilo Fior <danilofior47@gmail.com>; Kelsey@pegasuscam.com; Roni Elias; Roni Elias <roni@ebgcontracting.com>; Rami Yitzhak; norm riess <normriess@yahoo.com>; Renee Sloan; Joe DiRienzi Jr.; Brandon Leonard; ddjdurbin@gmail.com Stacee Arendt <stacee@ebgcontracting.com></stacee@ebgcontracting.com></normriess@yahoo.com></roni@ebgcontracting.com></danilofior47@gmail.com></jamescillo@icloud.com>
aliantini i i contractor	Statee Arenar Statee geogeon adang.com

l attached the unit update spreadsheet for review. - Renee

Please join the RingCentral conference.

The Conference will start at 11:00 am EST February 3rd 2023 - Friday.

This will be a **Bi-weekly** conference call meeting throughout the duration of this project. **Next meeting date will be February 17th at 11:00. Invite to follow.**

Dial-In Number:

United States, Philadelphia, PA, +<u>1 (267) 930-4000</u>

Participant Access: 650 086 743

To join the conference on your iOS Device, click this link: <u>https://rcconf.net/3CL2jk1</u> Additional dial-in numbers: <u>https://support.ringcentral.com/article/9065.html</u>

Renee Sloan

Subject:	Island Park 5.2 - walk through
Location:	Island Park Village (17783 Port Boca Cir, Fort Myers, FL 33908, United States)
Start:	Fri 2/3/2023 1:00 PM
End:	Fri 2/3/2023 5:30 PM
Recurrence:	(none)
Meeting Status:	Meeting organizer
Organizer:	Joe DiRienzi Sr.
Required Attendees:	Joe DiRienzi Jr.; Joe DiRienzi Sr.

Joe Sr and Joe Jr to walk the site. Unit/site walk through