

Charlie's Angels Plumbing LLC  
 739 Hadley PL W  
 Naples, FL 34104  
 (239) 434-7586  
 charlesangelsplumbing@gmail  
 .com

Invoice 13965



**BILL TO**

Island Park Village

DATE  
02/24/2023

PLEASE PAY  
\$6,415.00

DUE DATE  
03/26/2023

**DESCRIPTION**

*Re-pipe*

**QTY**

**RATE**

**AMOUNT**

This invoice is for work completed at 17601 Marco Island Lane, Fort Myers, FL 33908.

Work completed on January 19th, 2023.

- Attempted to pressurize the water lines for the unit, but found that several of the shut off valves were not working and that there were several water line breaks under the home caused by storm damage and debris.
- Removed the polybutylene water lines.
- Capped the drain lines in the kitchen and two bathrooms.
- Started installing new water lines under the house.

Labor for two Technicians

5 300.00 1,500.00

Materials

1 120.00 120.00

Work completed on January 23rd, 2023.

- Finished installing new water lines from the main shut off valve to the water heater, washing machine box, laundry sink, guest bathroom sink, toilet, shower valve, master, bathroom, sink, shower valve, and toilet.
- Installed new Moen posi-temp shower valves in the guest and master bathrooms.
- In the kitchen ran a new 3/8 icemaker waterline.
- In the laundry room replaced the washing machine box, shut off valves, and air-hammer arrestors.
- In the garage drained and removed the 40 gallon water heater that had been flooded by storm water. Installed a new Rudd 40 gallon lowboy heater with a 24 x 24 heater pan. Installed a new shut off valve on the cold water line for the heater.

Labor for two Technicians

8 300.00 2,400.00

Materials

1 1,400.00 1,400.00

Moen posi-temp shower valve.

2 115.00 230.00

40 gallon Bradford White water heater (electric)

1 765.00 765.00

We greatly appreciate you for using our services and allowing our business to grow.

Best wishes,  
 Charlie's Angels Plumbing

*\$6,415*  
*6/15*

ELIAS - #00966

**Charlie's Angels Plumbing LLC**  
 739 Hadley PL W  
 Naples, FL 34104  
 (239) 434-7586  
 charlesangelsplumbing@gmail  
 .com

Invoice 13966



**BILL TO**  
 Island Park Village

DATE  
 02/24/2023

**PLEASE PAY**  
**\$1,590.00**

DUE DATE  
 03/26/2023

DESCRIPTION	QTY	RATE	AMOUNT
-------------	-----	------	--------

This invoice is for work completed at 17611 Captiva Island Ln, Fort Myers, FL 33908.

Work completed on January 16th, 2023.

- In the master bathroom: pushed the existing hot and cold water lines down through the floor, then re-ran the existing hot and cold water lines for the sink back into the wall. Stubbed out the hot and cold water lines for the sink and the toilet.

- In the guest bathroom: stubbed out hot and cold water lines for sink and the toilet.

Water lines for this unit is pex and stub outs are pex to copper 6" adapters.

Labor for two Technicians	4	300.00	1,200.00
---------------------------	---	--------	----------

Materials	1	125.00	125.00
-----------	---	--------	--------

Work completed on January 19th, 2023.

- In the kitchen, I removed the existing ice maker box and installed new ice maker box, shut off valves and air-hammer arrestors to bring up to code.

Labor for one Technician	1	150.00	150.00
--------------------------	---	--------	--------

Materials	1	115.00	115.00
-----------	---	--------	--------

Charlie's Angels Plumbing does not warranty any products that are not provided by the company or it's employees.

TOTAL DUE **\$1,590.00**

THANK YOU!

*J. OSA*  
*2/24/23*  
*Final*  
*ELIAS*

We greatly appreciate you for using  
 our services and allowing our business to grow.

Best wishes,  
 Charlie's Angels Plumbing

ELIAS - #00967