

| Captiva Island Ln. |            |                    |              |                      |                    |          |        |                     |          |              |             |                      |                     |                |                        |
|--------------------|------------|--------------------|--------------|----------------------|--------------------|----------|--------|---------------------|----------|--------------|-------------|----------------------|---------------------|----------------|------------------------|
| Unit #             | Priority # | Plumbing completed |              | Needs repipe to code | Electric completed |          | Loaded | Prepped for drywall |          | Hung         | Finished    | Floors start approx. | Trim starts approx. | Interior Paint | Cabinets start approx. |
| 17600              | 2          | Yes                | Verified     | Yes                  | Yes                | Verified | Yes    | Yes                 | Verified | Yes          | Yes         |                      |                     |                |                        |
| 17601              | 1          | Yes                | Verified     | no                   | Yes                | Verified | Yes    | Yes                 | Verified | Yes          | Yes         | 2/13/2023            | 2/21/2023           |                | TBD                    |
| 17602              | 3          | Yes                | Verified     | no                   | Yes                | Verified | Yes    | Yes                 | Verified | Yes          | Yes         |                      |                     |                |                        |
| 17603              |            | Yes                | Verified     | no                   | Yes                | Verified | 22-Feb | on                  | 22-Feb   | week of 2/20 |             |                      |                     |                |                        |
| 17611              | 8          | Yes                |              | no                   | yes                | Verified | 10-Feb | yes                 |          | 18-Feb       | in progress |                      |                     |                |                        |
| 17613              | 9          | Yes has resident   |              | no                   | Yes                | Verified | Yes    | Yes                 | Yes      | Yes          | yes         |                      |                     |                |                        |
| 17620              |            | Yes                | Verified     | no                   | yes                | Verified | 21-Feb | on                  | 21-Feb   | week of 2/20 |             |                      |                     |                |                        |
| 17631              |            | Yes                | Verified     | no                   | yes                | Verified | 20-Feb | on                  | 20-Feb   | week of 2/20 |             |                      |                     |                |                        |
| 17632              | HOLD       | pending            |              | no                   | Yes                | Verified |        |                     |          |              |             |                      |                     |                |                        |
| 17633              | ROOF       | pending            |              | no                   | in progress        |          |        |                     |          |              |             |                      |                     |                |                        |
| 17641              | 7          | Yes has resident   |              | no                   | Yes                | Verified | Yes    | Yes                 | Verified | Yes          | Yes         |                      |                     |                |                        |
| 17642              |            | Yes                | Verified     | no                   | pending            |          |        |                     |          |              |             |                      |                     |                |                        |
| 17643              |            | Yes                | Water Heater | no                   | Yes                |          |        |                     |          |              |             |                      |                     |                |                        |
| 17653              | 11         | Yes                |              | Yes                  | pending            |          |        |                     |          |              |             |                      |                     |                |                        |

  

| Marco Island Ln. |            |                             |                 |                      |                    |          |        |                     |   |                     |             |        |      |  |          |
|------------------|------------|-----------------------------|-----------------|----------------------|--------------------|----------|--------|---------------------|---|---------------------|-------------|--------|------|--|----------|
| Unit #           | Priority # | Plumbing completed          |                 | Needs repipe to code | Electric completed |          | Loaded | Prepped for drywall |   | Hung                | Finished    | Floors | Trim |  | Cabinets |
| 17601            | 4          | Yes                         | Verified        | Yes                  | Yes                |          | Yes    | Yes                 | Verified                                  | 18-Feb              | in progress |        |      |  |          |
| 17623            | 12         | Yes needs water heater deck |                 | Yes                  | Yes                |          |        |                     | this will hold until approved by adjuster |                     |             |        |      |  |          |
| 17633            |            | Yes                         |                 | no                   | pending            |          |        |                     |   |                     |             |        |      |  |          |
| 17641            | 5          | Yes has resident            |                 | no                   | Yes                | Verified | Yes    | Yes                 | Verified                                  | Yes                 | Yes         |        |      |  |          |
| 17643            | 6          | Yes has resident            |                 | no                   | Yes                | Verified | Yes    | Yes                 | Verified                                  | YES                 | yes         |        |      |  |          |
| 17651            |            | pending                     | repairs pending | Yes                  | yes                | verified | 10-Feb |                     |   | TBD due to plumbing |             |        |      |  |          |

notes:

17651 marco needs repipe to code. EBC we will provide quote for re-pipe early next week  
 17653 Captiva EBC provided quote for re-pipe and letter as requested was sent on 2/15 this week and has not been responded to.  
 Engineer has provided preliminary report for 17643 marco reference 1/2" floor sag and It is not storm related this will be extra for EBC to repair if requested. Extra will include engineering fees. Homeowner performing work by others.  
 Engineer an hour ago has provided a very preliminary report on the roof repair. In order to move forward with details he needs to be put under contract by EBC. PENDING DIRECTION TO PROCEED.  
 We are finding old water intrusion issue non storm related. Rotted wood etc. we are compiling a list with photos for review and these repairs will need to be authorized for payment outside the insurance covered scope of work. List and photos forthcoming next week  
 As of today ebc requests all information communication, question, etc be funneled through only Rick and one other board member. It has become unmanagable for ebc to deal with individual owners calls, emails, texts.please advise whom other than Rick is the secondary point of contact.  
 Ebc requests that all questions about the project be sent to us via email by one of the 2 points of contact in a list format so we can respond by Thursday of which will allow time of rus to update and make notes on this weekly provided updates every Friday.  
 17631 CAPTIVA owner teresa was email requestin phone # and tim to call her to answer questions. Email not reponded to home stocks insulation drywall on Monday 2/20/23 as noted above.  
 As shown above shaded in light beige 17631 Captiva - 17620 Captiva & 17621 Captiva all will be stocked with insulation and d/w and prepped and will be started next week.