

Captiva Island Ln.															
Unit #	Priority #	Plumbing completed		Needs repipe to code	Electric completed		Loaded	Prepped for drywall		Hung	Finished	Floors start approx.	Trim starts approx.	Interior Paint	Cabinets start approx.
17600	2	Yes	Verified	Yes	Yes	Verified	Yes	Yes	Verified	Yes	Yes				
17601	1	Yes	Verified	no	Yes	Verified	Yes	Yes	Verified	Yes	Yes	2/13/2023	2/21/2023		TBD
17602	3	Yes	Verified	no	Yes	Verified	Yes	Yes	Verified	Yes	Yes				
17603		Yes	Verified	no	Yes	Verified	22-Feb	on	22-Feb	week of 2/20					
17611	8	Yes		no	yes	Verified	10-Feb	yes		18-Feb	in progress				
17613	9	Yes has resident		no	Yes	Verified	Yes	Yes	Yes	Yes	yes				
17620		Yes	Verified	no	yes	Verified	21-Feb	on	21-Feb	week of 2/20					
17631		Yes	Verified	no	yes	Verified	20-Feb	on	20-Feb	week of 2/20					
17632	HOLD	pending		no	Yes	Verified									
17633	ROOF	pending		no	in progress										
17641	7	Yes has resident		no	Yes	Verified	Yes	Yes	Verified	Yes	Yes				
17642		Yes	Verified	no	pending										
17643		Yes	Water Heater	no	Yes										
17653	11	Yes		Yes	pending										
Marco Island Ln.															
Unit #	Priority #	Plumbing completed		Needs repipe to code	Electric completed		Loaded	Prepped for drywall		Hung	Finished	Floors	Trim		Cabinets
17601	4	Yes	Verified	Yes	Yes		Yes	Yes	Verified	18-Feb	in progress				
17623	12	Yes needs water heater deck		Yes	Yes				this will hold until approved by adjuster						
17633		Yes		no	pending										
17641	5	Yes has resident		no	Yes	Verified	Yes	Yes	Verified	Yes	Yes				
17643	6	Yes has resident		no	Yes	Verified	Yes	Yes	Verified	YES	yes				
17651		pending	repairs pending	Yes	yes	verified	10-Feb			TBD due to plumbing					

notes:

17651 marco needs repipe to code. EBC we will provide quote for re-pipe early next week  
 17653 Captiva EBC provided quote for re-pipe and letter as requested was sent on 2/15 this week and has not been responded to.  
 Engineer has provided preliminary report for 17643 marco reference 1/2" floor sag and It is not storm related this will be extra for EBC to repair if requested. Extra will include engineering fees. Homeowner performing work by others.  
 Engineer an hour ago has provided a very preliminary report on the roof repair. In order to move forward with details he needs to be put under contract by EBC. PENDING DIRECTION TO PROCEED.  
 We are finding old water intrusion issue non storm related. Rotted wood etc. we are compiling a list with photos for review and these repairs will need to be authorized for payment outside the insurance covered scope of work. List and photos forthcoming next week  
 As of today ebc requests all information communication, question, etc be funneled through only Rick and one other board member. It has become unmanagable for ebc to deal with individual owners calls, emails, texts.please advise whom other than Rick is the secondary point of contact.  
 Ebc requests that all questions about the project be sent to us via email by one of the 2 points of contact in a list format so we can respond by Thursday of which will allow time of rus to update and make notes on this weekly provided updates every Friday.  
 17631 CAPTIVA owner teresa was email requestin phone # and tim to call her to answer questions. Email not reponded to home stocks insulation drywall on Monday 2/20/23 as noted above.  
 As shown above shaded in light beige 17631 Captiva - 17620 Captiva & 17621 Captiva all will be stocked with insulation and d/w and prepped and will be started next week.