

1/20/23
Island Park

check in Jim, Rick, Rita + Norm Roni Jr.
Demetrius, Rami, Joe Sr Brandon

opening. Clarifying.
- explaining means + methods -
rotation of Trades - ~~if~~ they maybe
days of no work waiting on next steps

explaining spread sheet -

Stocked 17644, 17643, 17641, 17613
with drywall - waiting on permits

Target 10th of Feb for 17601 - to be done
17601 -

Understood - the point of Reference for
Timeline of 17601

As of 23rd we are stocked - still not
permit. - We need to monitor - should
be 5-7 days.

Prefer to wait for permits.

→ email Rick + Tom point of contact
for permitting to try to expedite,
→ email - Rick + Tom - Joe Jr. ^{informator}
_{contacts}

X - more meeting w/ insurance Adjuster.
to head Demetrius to confirm
with adjuster.

X Rita requested with company - ~~no~~ ^{copy of} ~~no~~ ^{Struct} ~~no~~ ^{plans}
no hand.

Island Yark 5.2 meeting 1-20-23

- try to get ROOF TRUSS detail from Manufacturer - or Get with Builder or Truss plant. - Shop drawings needed.
- Already met w/ Engineer - Waiting on Details.

← 17621 - need Engineer. (Demetree) (Joe)
need to schedule this
same day - Microbial test. - NOT SURE
Now - Time to discuss -

Four homes - need to bring up to
Plumbing code: 17621, 17654, 17623, 17601
Plumbing needs to have permit.

Pointing out → Mark + Jay - started Manag. Working
each unit - getting All information
need divided up between Flood + Wind -
getting all EXHAUST information do
Material prior to ~~start~~ Hurricane.

Dumpster location - ?

- Donna to ~~move~~ put cones where things
to be moved. - ^{work} Together w/
Joe = Demetree - Donna to run.

Joe is
Contact

Point, at Joe is Point of Contact

1/20/23

* Changing meeting to bi-weekly?

Send out "Weekly" status update
then have phone conference
bi-weekly @ 11:00 on Friday.

Send before noon on Friday to pick-

* Roni to get back with them
on the micro

* Need to get ROOF COUNT - need
more information.

^ Set up meeting from Tuesday to
Wednesday Meeting w/ Roni Solo

* Rami - working on ~~tasks~~
getting _____ done